

BEACHES VETERANS MEMORIAL PARK STATUS UPDATE		
9/17/2012		
Vet Park Initial Construction		Comments
Phase 1A	Cost	<i>(In bold Italics, actual cost)</i>
Flagpole, base, platform, walkway to American Legion parking lot and lights	\$82,671.58	Complete - actual cost. Includes Engineering / architectural design, construction, irrigation, and soc
Phase 1B		
Stage Construction	\$40,373.76	Complete - actual cost. Includes site work, electrical and landscaping / soc
Combined Phase 1 Total	\$123,045.34	
Phase 1 Funding		
COJ Grant	\$50,000.00	
Rotary / VFW 3270 Grants for Flagpole	\$25,000.00	
BVMP Fundraising	\$50,000.00	
Total	\$125,000.00	All Phase 1 funds expended or encumbered - starting from ground zero.
Future		
Phase 2 Design (Chaplains Memorial Garden)	Task 1 - \$3,560 Task 2 - \$6,970	City Commission approved Chaplains Memorial Garden Design at 6/13 Commission Meeting. PO issued to Tat Chan for Design, Planning and Schematic Diagram (Task 1) and Design Development and Construction Documents (Task 2). Task 2 in progress. Balance in account \$3,470 (\$7,000 refunded to BVMP for operating expenses). Proposal from BCE for site civil engineering design - \$3500.
Phase 2 Construction	Est. Cost	
Chaplains Memorial	\$50,000.00	
Individual Service Memorials	\$150,000.00	Six memorials @\$25K each - Army, Navy, Marine Corps, Air Force, Coast Guard and Merchant Marine (WWII only).
Stone Benches	Donation	Six benches planned - 3 by Hardage Giddens (received - stored at Public Works), remainder - tbd.
Hardscape (Bricks and Concrete)	\$40,000.00	Added 25% Contingency
Lighting (?)	??	
Phase 2 Estimated Cost	\$240,000.00	Planning level estimate only, detailed design, including site civil, not complete. Does not include additional landscaping costs, also does not include upgraded entrance from American Legion parking lot.
Flag Lighting Repair		Repairs complete. Lighting system restored to service, final replaced. Estimated cost \$5000, plus \$880 to Buchanan.
Fundraising / Donations		BVMP website up ready for donations - www.beachesveteransmemorialpark.org . Brick sales ongoing.
Minor Projects - Interim Costs		
Submarine Memorial Brick Installation	\$825.00	Installation complete.
City Standard Park Signs	~\$1800	Propose two signs - W. 1st entrance and at American Legion entrance (est. cost \$900 each). AL entrance sign installation complete. City to pay for W. 1st Street sign (next year's budget).
Suggested additional Items if Funding Available	Quantity	
Trees and Shrubs	5 ea.	Max. Size Available for immediate shade benefit. Need landscape design.
Parking improvements W. First Street	3400 SF	Gravel / stabilized parking. American Legion lot to be used for initial handicap parking.